# ELECTRICAL INSPECTORATE GOVERNMENT OF SIKKIM

#### **APPLICATION FOR COMMISSIONING/ APPROVAL OF ELECTRICAL GENERATING UNITS**

[Required under Regulation 32 of the Central Electricity Authority (measures relating to safety & electric supply) Regulations, 2010].

To be submitted to the concerned authorized officer of Inspectorate of Electricity, (Govt. of Sikkim) in duplicate at least 30(Thirty) days before the schedule date of commissioning of the generator. It is however suggested that this application is made sufficiently ahead of schedule date of commission and actual installation works are taken up only as per approved drawing and after obtaining clearance and guidelines from the Inspectorate, to avoid changes that may be necessary after completion of installation work to satisfy the safety and other requirements of Electricity Act, 2003 & Regulations made thereunder.

4	Dataile of the Annelisant	
-	LIGITALIS OF THE ANNILS OF	•
⊥.	Details of the Applicant	

1.1 Name :

1.2 Manager/Executive or Officer-in-Charge :

1.3 Full Postal Address & Phone No. :

Location or the proposed location of Generator(s)with full Postal Address

3. Detail of Generator(s)

SI.	Capacity(KW/KVA)	Rated Voltage	Make & Serial Number		Make & Serial
No		in volts			Number of
					Generating set.
			Alternator	Turbine/Engine	
1					

(Manufacturer's test reports on engine/turbine, alternator and Generator enclosures to be submitted along with this application. Installation test result to be furnished in enclosed Annexure-I, -II & -III)

4.	Whether supply from State U	Jtility/ Discom is

available : If "Yes"

4.1 Total Connected Load :

4.2 Total Sanction Load :

4.3 Date and reference of sanction

		(With name of authority who Sanctioned)	:
	4.4	Name of Electrical a) Sub-Division b) Division	: :
	4.5	Total proposed load to be supplied from the generator(s)	:
	4.6	Details of interlock/changeover arrangement provided to prevent accidental paralleling of the generator With the supply system of Grid.	:
5.	Details	of Load proposed to be supplied from	
	the ger	nerator(s)	
	5.1	Motor (AC)	•
	5.1	Wotor (AC)	•
	5.2	Light and Fans	:
	5.3	Other (to be specified) Power Point Rectifier Fire alarm	: : :
6.	Submit 6.1	the following Drawings in duplicate Single Line Diagram of the installation	:
	6.2	Physical layout drawing	:
	6.3	Earthing arrangement drawing	:
	Note:		arrangement/interlock arrangement to avoid t sources of supply need to be clearly shown
7. A	then o	e if the generators (in case more ne generator will be installed) will parallel or isolated mode.	:
7. B	Protect	tion used for generator(s)	:
7. C	Protect	tion used for Turbine(s)	:
8.	(1)	Expected date of starting the installation work:	on
	(2)	Expected date of completion of work	:
	(3)	Expected date of commissioning	:

In cases installation are already completed detailed test reports will have to be submitted.

- 9. Name of the contractor person through which the Electrical works connected with the installation is proposed to be done.
- 10 Name of the person who will be authorised to operate the generator and electrical system connected to the generator, with designation and competency.
- 11. Is the matter of installation of Generator intimated to the Supplier? If so, if any directive/guidelines received from them.

Certified that all operations/Installations/Erection works in connection with the above mentioned electrical installation inside and in the vicinity of the Power house has been carried out by person authorized under sub-regulation (1) of regulation 3 of the Central Electricity Authority (Measures relating to safety & Electric supply) regulation, 2010.

All the Apparatus, cables & supply lines, Illuminations, Cooling system, DC battery system, Fire protection system, Ventilation system, Emergency exit system, and allied equipments, installations inside the power house has been executed & tested as per the relevant Safety codes/BIS Standards and Central Electricity Authority (Measures relating to safety & electric supply) regulation, 2010, has been strictly followed.

Lift installation in the multi-storied building inside the power house has been maintained and operated as per recommendations in relevant BIS code of practices for lift installation.

It shall be the responsibility of the builder/owner/occupier of the above mentioned installation to maintain and operate the installation in a condition free from danger and as recommended by the manufacturer and/or by the relevant codes of practise of the Bureau of Indian Standards and/or an Electrical Inspector.

Place:	Signature:
Date :	Name:
	Designation:
	Address:

Note: To be submitted in duplicate.

#### ANNEXURE -- I

# **INSULATION TEST RESULT OF A/C GENERATOR**

1. Consumer : 2. Installation at : 3. Date of Testing :

Sl.No	Ratings of	Rated	Make & Sl. N	0.	Fuel	Insulation	test of A/C	Remarks
	equipment	Voltage				Generators in Mega-		
	in KW/KVA	in volt			used	ohms		
			Alternator	Engine		Between	Conducto	
						conductor	rs with	
						S	earth	
1								
2				•				
3				•			_	

Insulation Tester No	:	
Make	:	

Range :

### ANNEXURE – -II

## **TEST RESULT OF A/C GENERATOR EARTHING**

1. Consumer	
T. CONSUME	
T. CONSUME	
T. CONSUME	

- 2. Installation at:
- 3. Date of Testing:

Details of earthing (Regulation 41, 42) the particulars are required in respect of item 6.3 of the main proforma. The General condition of soil at the time of taking the reading should be mentioned in remarks.

SI	Type/	Earthing	Size &	No. of	Туре	Imped	Mention	Total	Rema
no	Size	for A/C	Materi	independ	& size	ance of	whether	impeda	rks
	install	Generator	al of	ent	of	individ	electrodes	nce of	
	ation	S	Earthi	conductor	electr	ual	are	the	
	of	(mention	ng	path	ode &	electro	interconnec	system	
	equip	identificati	condu		length	de in	ted	in ohm	
	ment	on in	ctor		/dia	ohm			
	Capaci	drawing							
	ty in	or in							
	KW/K	proforma)							
	VA								
1	Altern								
	ator								
	body								
2	Altern								
	ator								
	Neutr								
	al								

Insulation Tester No : Make : Range :	
Signature of Electrical Supervisor	Signature Electrical Contractor

License No.....

Certificate No.....

# ANNEXURE-III CABLE TEST RESULTS

Name of Consumer/Owner/Occupier : Installation at : Date of Testing :

SI.	Type	Rated	Size in	No.	Length	Locat	ion	Insulation	test result	Remarks
No.	of	Voltage	Square	of	of cable	From	То	Between	Conductors	
	Cable		m.m.	Core	in meter			conductors	with earth	
					Location					

	Signature of Electrical Supervisor
	Certificate No
	Valid Upto
Insulation tester Details:	Signature of Electrical Contractor
Make Sl. No	Licence No
Range:	Valid Upto

Signature of Consumer/Owner/Occupier

With Address